



Kolb Road: Connection to Sabino Canyon Road Construction Update May 2016

Construction of the extension of Sabino Canyon Road to Kolb Road is in progress. Tucson-based Ashton Company was selected as contractor for the project with a low bid of approximately \$12.3 million.

Project schedule

The contractor began minor construction activities in mid-December to clear the entire length of the project, and major construction activity began after the first of the year. To date, the contractor has made significant progress in the following areas:

- Noise wall adjacent to the Pantano II neighborhood – 100% Complete
- Major roadway grading – 100% Complete
- Pantano Wash Bridge drilled shafts – 100% Complete
- Pantano Wash Bridge pier columns – 95% Complete
- Pantano Wash Bridge abutments – 85% Complete
- Underground utilities – 70% Complete
- Drainage facilities – 10% Complete

Current Activities

Construction of the piers to support the bridge structure carrying the roadway across Mullins Landfill will begin in early to mid-May utilizing driven piles. The initial step will be to test the driven pile procedure and calibrate the noise mitigation measures. Construction of piers will then begin at the north end of the landfill, closest to the residences. Noise level will be highest at the beginning and then steadily decrease as the work moves further away as the project progresses. Driven piles will significantly reduce the construction time for the bridge and the need to excavate and transport waste material removed from the landfill, compared to drilled shaft construction. Work hours for the driven piles will be between 8 a.m. and 5 p.m. This phase of construction should last up to eight to 10 weeks.

The entire project is scheduled to take approximately 15 months to complete (weather permitting) with an anticipated completion date of Feb. 28, 2017.

Please visit the website at SabinoKolbConnection.info for additional information.

If you have specific questions or would like to be added to the list for email updates, please contact Lori Lantz at lori@gordleygroup.com or 327-6077.



Kolb Road: Connection to Sabino Canyon Road Project Background information

Project improvements

Project improvements include two lanes of traffic in each direction, along with new signals at both the Sabino Canyon Road intersections with Kolb Road and Crestline Drive. Improvements also include sound walls where warranted, bridges across Vincent Mullins Landfill and the Pantano Wash, drainage improvements, landscaping, public art, and pedestrian and bicycle facilities along the length of the project. In addition, LED street lighting for driver safety and neighborhood security will be included as well.

This project is part of the \$2.1 billion, 20-year RTA plan that was approved by voters in May 2006.

Lane restrictions

As the majority of the work for this project takes place where no roadway exists, lane restrictions will be minimal. Traffic on Sabino Canyon, south of Tanque Verde, will have at least one through lane in each direction available at all times. Traffic on Kolb Road will have at least two lanes available in each direction at all times.

Access to businesses and local residences

Access to businesses and local residences will be available at all times throughout the course of the project with the exception of temporary delays during grading, demolition work and paving. Residents will be notified two days in advance of any work that will result in a delay that lasts longer than 15 minutes.

We appreciate your patience and want to hear from you if you have any questions, concerns or suggestions.

For community outreach and general information:

Lori Lantz
Gordley Group
lori@gordleygroup.com
520-327-6077

Joe Chase
City of Tucson Engineering Project Manager
Joe.Chase@tucsonaz.gov
520-837-6619